

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

Panchayat Raj & Rural Development Department – NABARD XXI – Jangoan District -C/o HLB across Local Vagu on R/F Bhanjipet to Kundaram in Lingala Bhanpaur (M) Est. Cost Rs.326.00 lakhs – Extension of Agreement Time upto 13.07.2020 i.e., for (813) days without imposing any penalty – Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.I) DEPARTMENT

**G.O.Rt.No. 636**

**Dated: 06-12-2019.**  
**Read:-**

From the CE, PR, (NABARD), Lr.No.AEE/DEE/NABARD-XXI/ Bhanjipet/EOAT/WGL/2019,  
dated.07.11.2019.

&&&

**ORDER:**

In the circumstances reported by the Chief Engineer, Panchayat Raj, NABARD, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 13.07.2020, total delay of (813) days in respect of the work "C/o High Level Bridge across Local Vagu on Road from Bhanjipet to Kudaram in Lingala Bhanpaur (M) of Jangoan district", without imposing any penalty, as the delay is not attributed to the contractor.

2. The Chief Engineer, Panchayat Raj, NABARD, Hyderabad shall take further necessary action in the matter accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**VIKAS RAJ**  
**PRINCIPAL SECRETARY TO GOVERNMENT**

**To**

The Chief Engineer, Panchayat Raj, NABARD, Hyderabad.

**Copy to:**

The PS to Hon'ble M(PR,RD&MB).  
SF/SC.

**//FORWARDED BY ORDER//**

**SECTION OFFICER**